(A01) Salzg

Salzgitter Mannesmann Stainless Tubes USA, Inc

(A05) 12050 West Little York - Houston, TX 77041 - USA

www.mannesmann-stainless-tubes.com



INSPECTION CERTIFICATE

(A02) EN 10204: 2004 TYPE 3.1

(A03) No. **5-21-00800-rev.01** Pag. 1/5

(A06) Purchaser

SMST CTS

CTS CTS

010010

CTS

CTS

(A07) Customer Order No

Houston Stock Replenishment

(A08) SMST-Tubes Order No

0009101317

SMST-Item (A09) Part No

0009101317-000002

(B01) (B02) (B04) Product Description

Seamless Stainless Steel Cold Finished Tubes Solution Annealed In Bright Condition Plain Ends Square Cut Deburred

Specifications ASME SA 213 19;ASTM A 213 19 a;ASTM A 269 15 >US units;SWAGELOK SMS-00333 REV. D

Grade TP 316;TP 316L;DMV 316L

Tolerances A 213 / A 1016 AW;ASTM A 269

(B03) Supplementary Requirements

None

(B06 - D01) Marking of the Product

Technical marking MANNESMANN MST-U A/SA-213 A-269 TP316/TP316L .500 X .049AW SML CF ET HT 351310

PHU50029544000 QL50018752 USA

Country of Origin of the tubes

USA

	Quantity						Dime	nsions	
(B07) Heat			(B13) Weight	(B16) Length	(B09) OD	(B10) WT	` , ,		
								min	max
351310	QL50018752	000002	465	2195.00 lbs	9300.00 ft	0.500 "	0.049 "	20.00 ft	20.01 ft

465 2195.00 lbs 9300.00 ft

Heat Analysis

		Request	С	Si	Mn	Р	S	Cr	Ni	Мо
	Min		0.00	0.00	0.00	0.00	0.0050	16.0	10.0	2.0
	Max		0.035	1.0	2.0	0.045	0.0150	18.0	14.0	3.0
(B07) Heat	Heat Origin	(C70) Melting Process	%	%	%	%	%	%	%	%
351310	Germany	EAF + VOD	0.015	0.43	1.44	0.025	0.0080	16.9	11.3	2.2

(A01)

Salzgitter Mannesmann Stainless Tubes USA, Inc

(A05) 12050 West Little York - Houston, TX 77041 - USA

www.mannesmann-stainless-tubes.com



INSPECTION CERTIFICATE

(A02)

EN 10204: 2004 TYPE 3.1

(A03) No. **5-21-00800-rev.01** Pag. 2 / 5

Product Analysis

ASTM A 213;ASME SA 213;ASTM A 480;ASTM A 269

	Request	С	Si	Mn	Р	S	Cr	Ni	Мо
	Min	0.00	0.00	0.00	0.00	0.0050	16.0	10.0	2.0
	Max	0.035	1.0	2.0	0.045	0.0150	18.0	14.0	3.0
Quality Lot	(C00) Sample	%	%	%	%	%	%	%	%
QL50018752	59021799	0.015	0.43	1.44	0.025	0.0080	16.9	11.3	2.2

Sampling done on tubes in manufacturing length

Tensile Test at Room Temperature

ASTM A 370

(C02) Direction: LONGITUDINAL

(C10) Description: FULL SIZE TEST SPECIMEN

		(C11)	(C12)	(C13)
		YS 0.2%	U.T.S.	EL
		Rp 0,2%	Rm	2"
Request	Min	30	75	35.0
	Max			
Quality Lot	(C00) Sample	ksi	ksi	%
QL50018752	59021799	40	86	55.9
	59021800	40	86	55.9

Sampling done on tubes in manufacturing length

(C30) Hardness HRB

ASTM E 18

			(C30) HRB			
		Request			90.0 max	
Quality Lot	(C00) Sample	Result	(C31) Min	(C31) Max	(C32) Avg	
QL50018752	59021801		73	81	77.0	
	59021802		74	80	77.0	

Sampling done on tubes in manufacturing length

(A01)

Salzgitter Mannesmann Stainless Tubes USA, Inc

(A05) 12050 West Little York - Houston, TX 77041 - USA

www.mannesmann-stainless-tubes.com



INSPECTION CERTIFICATE

(A02)

EN 10204: 2004 TYPE 3.1

(A03) No. **5-21-00800-rev.01** Pag. 3/5

(C51) Flaring Test

ASTM A 1016

Quality Lot	(C00) Sample	Result
	59021799	ОК
QL50018752	59021800	ОК
QL50018752	59024762	OK
	59024763	OK

ASTM A 1016

Quality Lot	(C00) Sample	Result
	59021799	ОК
QL50018752	59021800	OK
QL30016732	59024762	OK
	59024763	OK

Sampling done on tubes in manufacturing length

Test done at both ends of tubes

(C50) Flattening Test

ASTM A 1016

Quality Lot	(C00) Sample	Result
	59021799	OK
QL50018752	59021800	OK
QL30016732	59024762	OK
	59024763	OK

ASTM A 1016

Quality Lot	(C00) Sample	Result
	59021799	OK
01 50040750	59021800	OK
QL50018752	59024762	OK
	59024763	OK

Sampling done on tubes in manufacturing length

Test done at both ends of tubes

(A01)

Salzgitter Mannesmann Stainless Tubes USA, Inc

(A05)

(Z02)

Mill's Inspector

12050 West Little York - Houston, TX 77041 - USA

www.mannesmann-stainless-tubes.com



INSPECTION CERTIFICATE

	(A02)	EN 10204: 2004	TYPE 3.1			
			(A03) No.	5-21-00800-rev.01	Pag.	4/5
Other Te	sts and Declarations					
	QL50018752					
	Heat Treatment Solution Anne	ealed 1950 °F rapid gas cooling	g		Gas C	Cooling
(D01)	Visual and dimensional inspec	ction (VT) on 100% of tubes ac	ccording to the order		Satisf	actory
(D51)	Antimixing Check (PMI) on 10	0% of tubes			Satisf	actory
(D02)	Eddy Current Testing (ET) on	100% of tubes ASTM A 1016			Satisf	actory
	Intergranular Corrosion Test p	per ASTM A-262 Pr.E			Satisf	actory
	No Weld Repair					
(Z01)				packed in accordance with the sper er acknowledgment, and has been		
	Tubes are free from mercury	contamination and from radioa	ctive contamination			
	The material is conforming to	directive 2000/53/EC and 201	1/65/EU			
				ssessment for materials for pressure	e equipment	and is

This certificate is issued by SALZGITTER MANNESMANN STAINLESS TUBES via a computerized system bearing a traceable unique number. It is valid without signature. An intermediary may only pass on the original certificate without any alterations. Providing a copy of the original is only permitted subject to strict compliance with the prerequisites set out in § 6 of EN 10204:2004 i.e. traceability and availability of the original upon request. Any modification or alteration of the certificate or any copies are strictly prohibited. Any contravention of this notice or § 6 of EN 10204:2004 is illegal and will be prosecuted. Any falsification of a certificate e.g. by introducing false or fraudulent data for the purpose of promoting the sales of goods is a criminal offence under German law (and many other jurisdictions) punishable with fines and imprisonment. If an authentification is needed, please contact info@mst.mannesmann.com

Date of Edition

12/15/2021

Noel Villatoro

(A01) Salzgitter Mannesmann Stainless Tubes USA, Inc

12050 West Little York - Houston, TX 77041 - USA

www.mannesmann-stainless-tubes.com




INSPECTION CERTIFICATE

(A02) EN 10204: 2004 TYPE 3.1

(A05)

(A03) No. **5-21-00800-rev.01** Pag. 5 / 5

Certificate anti counterfeiting check



A set of information from the Inspection Certificate cover page are included in encrypted form in the above QR code.

By scanning it with your mobile device you can check if the Inspection Certificate is genuine.